

FINAL ACCEPTANCE MEMORANDUM



DATE: April 10, 2019
TO: Dakota Chamberlain, PE, Chief Facilities Development Officer
FROM: Stanley Ryter, Project Manager
RE: Contract No. 070859
Project No. 101244.01, Fiber Repair – Port of Tacoma Road

Final Acceptance is the formal action of the Port accepting the Work. Final Acceptance by the Port is required for all Public Works contracts. Transportation Systems, Inc. is responsible for notifying all subcontractors and suppliers of Final Acceptance immediately upon receipt of Final Acceptance.

The work has been completed in accordance with the contract documents:	Yes
Date of Substantial Completion:	February 6, 2019
Date of Final Completion:	February 15, 2019
Original Contract Amount (without WSST):	\$132,823.00
Final Contract Amount (without WSST):	\$132,823.00

Requested Action: Recommend Final Acceptance, per RCW 39.08.030 and the Contract Documents, for the work included in Contract No. 070859, Master ID 101244.01, Fiber Repairs – Port of Tacoma Road, as performed by Transportation Systems, Inc.

A handwritten signature in black ink, appearing to read 'Dakota Chamberlain', written over a horizontal line.

Accepted:
Dakota Chamberlain, PE
Chief Facilities Development Officer

4/10/2019
Date

cc: Transportation Systems, Inc.
Dakota Chamberlain, Chief Facilities Development Officer
Laurie Emerson, Sr. Contracts Administrator
Stan Ryter, Project Manager
Port's Website